2022 Bond Referendum Financial Summary

	Budget							Approved	Actual/Paid to				Available
Project	Description	Or	iginal Budget	Α	djustments	C	urrent Budget	Awards		Date	C	utstanding	Balance
ft Costs (Pre-Referendum Expense	s, Professional fees, etc.)												
Roofing #1	Shingle Roofing at Wall High School	\$	471,900	\$	-	\$	471,900	\$ 274,756	\$	217,931	\$	56,825	\$ 197,144
Site Package	Site Improvements at Allenwood & West Belmar	\$	229,636	\$	-	\$	229,636	\$ 187,248	\$	91,473	\$	95,775	\$ 42,388
GC Package	General Construction - Interior Renovations at all schools	\$	2,176,858	\$	-	\$	2,176,858	\$ 1,295,505	\$	45,005	\$	1,250,500	\$ 881,353
Athletic Field Improvements	Athletic Improvements at Wall High School	\$	825,455	\$	-	\$	825,455	\$ 698,066	\$	17,066	\$	681,000	\$ 127,389
HVAC Improvements	HVAC Improvements at all K-12 Schools	\$	2,786,993	\$	-	\$	2,786,993	\$ 1,637,620	\$	57,620	\$	1,580,000	\$ 1,149,373
BUR Roofing #2	Built-up Roofing at all k-12 Schools	\$	1,193,683	\$	-	\$	1,193,683	\$ 694,679	\$	24,679	\$	670,000	\$ 499,004
		\$	7,684,525	\$	-	\$	7,684,525	\$ 4,787,873	\$	453,773	\$	4,334,100	\$ 2,896,652
rd Costs & Contingency (Construct	ion Costs & Contingency)												
Roofing #1	Shingle Roofing at Wall High School	\$	3,617,900	\$	-	\$	3,617,900	\$ 784,200	\$	-	\$	784,200	\$ 3,617,900
Site Package	Site Improvements at Allenwood & West Belmar	\$	1,760,543	\$	-	\$	1,760,543	\$ 813,400	\$	-	\$	813,400	\$ 947,143
General Construction	General Construction - Interior Renovations at all schools	\$	16,689,251	\$	-	\$	16,689,251	\$ -	\$	-	\$	-	\$ 16,689,251
Athletic Fields	Athletic Improvements at Wall High School	\$	6,328,485	\$	-	\$	6,328,485	\$ -	\$	-	\$	-	\$ 6,328,485
HVAC Package	HVAC Improvements at all K-12 Schools	\$	21,366,934	\$	-	\$	21,366,934	\$ -	\$	-	\$	-	\$ 21,366,934
Roofing #2	Built-up Roofing at all k-12 Schools	\$	9,151,570	\$	-	\$	9,151,570	\$ -	\$	-	\$	-	\$ 9,151,570
		\$	58,914,683			\$	58,914,683	\$ 1,597,600	\$	-	\$	1,597,600	\$ 58,914,683
	Bond Referendum Total Cost:	\$	66,599,208	\$		-	66,599,208	\$ 6,385,473	\$	453,773	\$	5,931,700	\$ 60,213,735